



Department of Health
REGIONAL HEALTH OFFICE XI
Davao City



INFRA PROJECTS MONTHLY STATUS REPORT as of DECEMBER 28, 2018
DM 2016-022 (PhP 10,000,000)

LGU	BHS	RHU	HOSP	OTHER
CV	2	1	0	0
DdN	2	2	0	0
DS	1	0	0	0
DC	0	1	0	0
TOTAL = 9	5	4	0	0

PLANNING	PRE-PROCUREMENT	PROCURED	ON-GOING	COMPLETED
0	0	0	1	8
-	-	-	11%	89%

HFEP CY	District	Location	Health Facility	ABC	Project Description	Date Started	Contract End		Actual Date of Completion	Status	Contract		Contractor	Total Cost Incurred To Date	Remarks
							a. Original	b. Revised			a. Original	b. Revised			
	Compostela Valley	3		4,200,000							3,962,052.52		3,962,052.52		
2016	District 1	Monkayo	RHU Monkayo	2,000,000	Completion of RHU building	7-Aug-16	a. 24-Dec-16	27-Jun-17	100.00%	a.	1,927,762.20	Mark Anthony Construction & Supply	1,927,762.20	Completed and Functional	
							b.			b.					
2016	District 2	Mawab	BHS-Bawani, Mawab	700,000	Completion of existing BHS	7-Aug-16	a. 20-Sep-16	19-Mar-17	100.00%	a.	661,860.19	Mark Anthony Construction & Supply	661,860.19	Completed and Functional	
							b.			b.					
2016	District 2	Mawab	BHS-Tuboran, Mawab	1,500,000	Completion & extension for Birthing Facility	7-Aug-16	a. 15-Oct-16	20-Apr-17	100.00%	a.	1,372,430.13	Mark Anthony Construction & Supply	1,372,430.13	Completed and Functional	
							b.	7-Dec-16		b.					
	Davao del Norte	4		2,600,000							2,271,370.35		1,771,217.84		
2016	District 1	Asuncion	Binancianan BHS	500,000	Completion of BHS	11-Aug-16	a. 9-Nov-16	9-Feb-17	100.00%	a.	411,068.20	LINC Probuilders INC.	411,068.20	Completed and Functional	
							b.	29-Nov-16		b.					
2016	District 1	Kapalong	Patil BHS	600,000	Construction of Halfway house	21-Apr-17	a. 20-Jul-17		98.00%	a.	500,152.51	LINC Probuilders INC.		On-going rectification work	
							b.			b.					
2016	District 2	IGACOS	Kaputian RHU	1,000,000	Improvement of RHU	6-Sep-16	a. 8-Dec-16	31-Mar-17	100.00%	a.	962,217.23	Mark Anthony Construction & Supply	962,217.23	Completed and Functional	
							b.	7-Jan-17		b.					

HFEP CY	District	Location	Health Facility	ABC	Project Description	Date Started	Contract End		Actual Date of Completion	Status	Contract		Contractor	Total Cost Incurred To Date	Remarks
							a. Original	b. Revised			a. Original	b. Revised			
2016	District 2	Talikud Island, Kaputian, IGaCoS	Sta. Cruz Lying-In	500,000	Completion Lying-In	23-Sep-16	a.	21-Dec-16	24-Aug-17	100.00%	a.	397,932.41	Mindanao Const. Services & Land Devt. Corp.	397,932.41	Completed and Functional
							b.				b.				
	Davao Del Sur	1		2,500,000								2,300,530.95		2,300,530.95	
2016		Brgy. Tacul, Magsaysay	Tacul BHS	2,500,000	Completion works of BHS and Birthing Facility	2-Aug-16	a.	30-Nov-16	15-Jan-17	100.00%	a.	2,300,530.95	RDB-BSP Construction	2,300,530.95	Completed
							b.				b.				
	Davao City	1		700,000								655,412.12		655,412.12	
2016	District 1	Tomas Claudio	Tomas Claudio H.C.	700,000	Completion Works ofn Upgrading of Tomas Claudio Health Center	26-Sep-16	a.	25-Nov-16	31-Mar-17	100.00%	a.	655,412.12	LINC Probuilders INC.	655,412.12	Completed and Functional
								15-Dec-16			b.				
	# OF PROJECTS	9	TOTAL AMOUNT	10,000,000								9,189,365.94		8,689,213.43	


Prepared by:


DIVINA B. SONIDO, CE, MBA
 Regional Civil Engineer

Reviewed by:


RAQUEL D. MONTEJO, MD, MCH
 OIC-Chief, Local Health Support Division

Approved by:


ANNABELLE P. YUMANG, MD, MCH
 Regional Director