



Department of Health  
REGIONAL HEALTH OFFICE XI  
Davao City



INFRA PROJECTS MONTHLY STATUS REPORT as of DECEMBER 28, 2018  
Regular HFEP 2017 Later Release (PhP 73,000,000)

LGU	BHS	RHU	HOSP	OTHER
DO	8	0	0	0
CV	9	0	0	0
DdN	0	0	0	0
DS	0	0	0	0
Docc	0	0	0	0
DC	26	1	0	0
<b>TOTAL = 44</b>	<b>43</b>	<b>1</b>	<b>0</b>	<b>0</b>

PLANNING	PRE-PROCUREMENT	PROCURED	ON-GOING	COMPLETED
0	0	3 projects has no bidder	20	24
0.00%	0.00%	6.82%	45.45%	54.55%

HFEP	District	Location	Health Facility	ABC	Project Description	Date	Contract End	Actual Date	Status	Contract	Contractor	Total Cost	Remarks
CY							a. Original	of		a. Original		Incurred	
2017						Started	b. Revised	Completion		b. Revised		To Date	
										10,139,490.64		8,002,830.74	
Davao Oriental 8 10,800,000													
2017	District 1	Baganga	Lambajon Birthing Facility	2,400,000	Construction of Birthing Facility	25-Feb-18	a. 25-Jun-18	23-Oct-18	100%	a. 2,085,983.94	Mattglass/Aluminum/Construction Supply and Allied Services	1,742,856.27	Completed and Functional
							b.			b.			
2017	District 1	Boston	Cabasagan BHS	1,200,000	Construction of BHS	26-Feb-18	a. 12-May-18	3-Dec-18	100%	a. 1,158,152.35	Rangay Construction & Supply	966,111.46	Completion and turn-over of documents on process
							b.			b.			
2017	District 1	Boston	Cauwayanan BHS (Sitio Bacinan)	1,200,000	Construction of BHS	25-Feb-18	a. 11-May-18	29-Nov-18	100%	a. 1,170,415.64	BQPC Corporation	609,232.05	Completion and turn-over of documents on process
							b.			b.			
2017	District 1	Caraga	Mercedes BHS	1,200,000	Construction of BHS	21-Feb-18	a. 7-May-18	26-Nov-18	100%	a. 1,190,365.79	BQPC Corporation	529,885.05	Completion and turn-over of documents on process
							b.			b.			
2017	District 1	Caraga	Poblacion BHS	1,200,000	Construction of BHS	2-Mar-18	a. 16-May-18	8-Oct-18	100%	a. 1,171,758.72	Ritztok Construction & Supply	1,171,758.72	Completed and Functional
							b.			b.			
2017	District 1	Cateel	San Vicente BHS	1,200,000	Construction of BHS	26-Feb-18	a. 12-May-18	3-Dec-18	100%	a. 1,149,626.35	Rangay Construction & Supply	958,880.80	Completion and turn-over of documents on process
							b.			b.			
2017	District 1	Cateel	San Antonio BHS	1,200,000	Construction of BHS	3-Mar-18	a. 17-May-18	26-Nov-18	100%	a. 1,135,000.00	RDF Construction & Supply	945,918.54	Completion and turn-over of documents on process
							b.			b.			
2017	District 1	Tarragona	Poblacion BHS	1,200,000	Completion of BHS	6-Mar-18	a. 4-Jun-18	5-Sep-18	100%	a. 1,078,187.85	BQPC Corporation	1,078,187.85	Completed and Functional



HFEP							Contract End		Actual Date		Contract			Total Cost	
CY	District	Location	Health Facility	ABC	Project Description	Date	a.	Original	of	Status	a.	Original	Contractor	Incurred	Remarks
2017						Started	b.	Revised	Completion		b.	Revised		To Date	
							b.				b.				
Compostela Valley		9		16,000,000								14,936,177.64		10,995,187.63	
2017	District 1	Maragusan	Lahi BHS	1,700,000	Construction of BHS	7-Feb-18	a.	6-Jun-18	7-Sep-18	100%	a.	1,442,748.37	Twina Builders & Supply	1,442,748.37	Completed and Functional
							b.				b.				
2017	District 1	Maragusan	Tigbao BHS	1,700,000	Construction of BHS	5-Feb-18	a.	5-Jun-18	6-Dec-18	100%	a.	1,626,942.28	Rangay Constrction & Supply	1,345,653.07	Completion and turn-over of documents on process
							b.				b.				
2017	District 1	Monkayo	Baylo BHS	1,500,000	Construction of BHS	7-Feb-18	a.	8-May-18		90%	a.	1,338,000.00	Kanaway Builders Corporation	200,700.00	On-going construction; scheduled for punchlisting
							b.				b.				
2017	District 1	Monkayo	Casoon BHS (Purok 12)	2,300,000	Construction of BHS with birthing Facility	22-Feb-18	a.	21-Jun-18	21-Jun-18	100%	a.	2,297,802.00	Blurex Construction & Supply	2,297,802.00	Completed and Functional
							b.				b.				
2017	District 1	Monkayo	Upper Ulip BHS (Purok 6)	2,000,000	Construction of BHS	15-Jun-18	a.	2-Oct-18		90%	a.	1,995,730.51	R.R. Seismundo Construction & Supply	1,399,039.95	For re-inspection
							b.				b.				
2017	District 1	Montevista	Bankeranan Sur BHS	1,500,000	Construction of BHS	31-Jan-18	a.	30-Apr-18	29-Jun-18	100%	a.	1,307,796.70	Blurex Construction & Supply	1,307,796.70	Completed and Functional
							b.				b.				
2017	District 1	Montevista	Concepcion BHS	1,500,000	Construction of BHS	31-Jan-18	a.	30-Apr-18	15-Jun-18	100%	a.	1,299,934.86	Blurex Construction & Supply	1,299,934.86	Completed and Functional
							b.				b.				
2017	District 1	New Bataan	Cabinuangan 2 BHS	1,500,000	Construction of BHS	3-Feb-18	a.	3-May-18	14-Jun-18	100%	a.	1,361,681.46	EGCG Builders and Supply	1,361,681.46	Completed and Functional
							b.				b.				
2017	District 1	New Bataan	Pagsabangan BHS	2,300,000	Construction of BHS with birthing Facility	19-Feb-18	a.	18-Jun-18		15%	a.	2,265,541.46	Rangay Constrction & Supply	339,831.22	Under suspension; incurred delay due to unpassable road
							b.				b.				
Davao City		27		46,500,000								40,625,784.60		26,607,583.91	
2017	District 1	Bago Aplaya	Bago Aplaya BHS	1,200,000	Construction of BHS	8-Feb-18	a.	24-Apr-18	16-Aug-18	100%	a.	1,105,875.49	Philconst Development Corporation	1,105,875.49	Completed and Functional
							b.				b.				
2017	District 1	Baliok , Makar	Baliok Barangay Health Station, Makar	1,200,000	Construction of BHS	18-Feb-18	a.	4-May-18		95%	a.	1,068,000.00	Kanaway Builders Corporation	548,107.43	On-going rectification of works
							b.				b.				
2017	District 1	Baliok, Purok 6	Baliok Barangay Health Station, Purok 6	1,200,000	Construction of BHS	8-Feb-18	a.	24-Apr-18		98%	a.	1,068,000.00	Kanaway Builders Corporation	548,107.43	On-going rectification of works
							b.				b.				




HFEP							Contract End		Actual Date		Contract			Total Cost	
CY	District	Location	Health Facility	ABC	Project Description	Date	a.	Original	of	Status	a.	Original	Contractor	Incurred	Remarks
2017						Started	b.	Revised	Completion		b.	Revised		To Date	
2017	District 1	Langub, Ma-a	Langub Barangay Health Station	2,200,000	Construction of BHS	26-Mar-18	a.	23-Jul-18	23-Jul-18	100%	a.	1,922,711.90	RDF Construction & Supply	1,922,711.90	Completed and Functional
							b.				b.				
2017	District 1	Ma-a	Ma-a Barangay Health Station	1,200,000	Completion of BHS	23-Apr-18	a.	21-Jul-18	12-Jul-18	100%	a.	1,038,153.81	Heavy John Engineering Consultancy	1,038,153.81	Completed and Functional
							b.				a.				
2017	District 1	Matina Pangi	Matina Pangi Barangay Health Station	1,200,000	Completion of BHS	8-Feb-18	a.	24-Apr-18	29-Oct-18	100%	a.	1,019,005.39	Philconst Development Corporation	1,019,005.39	Completed and Functional
							b.	29-May-18			b.				
2017	District 1	Brgy. 5-A, Datu Bago St., Poblacion District	Brgy. 5-A BHS	1,200,000	Repair/Renovation of BHS	25-Feb-18	a.	25-May-18	22-May-18	100%	a.	1,058,600.00	AGRF Builders and Supply	1,058,600.00	Completed and Functional
							b.				b.				
2017	District 1	Brgy. 9-A, Poblacion District	Brgy. 9 A SHS	1,200,000	Construction of BHS	15-Mar-18	a.	28-May-18		80%	a.	1,110,102.38	Philconst Development Corporation	468,942.39	On-going construction; Under contract time suspension.
							b.	2-Sep-18			b.				
2017	District 1	Brgy. 19-B Poblacion District	Brgy. 19-B BHS	1,200,000	Construction of BHS	12-Mar-18	a.	9-Jul-18	8-Jul-18	100%	a.	1,113,439.78	Philconst Development Corporation	1,113,439.78	Completed and Functional
							b.				b.				
2017	District 1	Brgy. 21-C, Piapi, Poblacion	Brgy. 21-C BHS	1,200,000	Repair/Renovation of BHS	23-Feb-18	a.	24-May-18	24-May-18	100%	a.	1,066,605.86	JLACE Builders Corporation	1,066,605.86	Completed and Functional
							b.				b.				
2017	District 1	Brgy. 37-D Quezon Boulevard, Poblacion	Brgy. 37-D BHS	1,200,000	Repair/Renovation of BHS	23-Feb-18	a.	9-May-18	8-May-18	100%	a.	1,038,653.47	Heavy John Engineering Consultancy	1,038,653.47	Completed and Functional
							b.				b.				
2017	District 1	Brgy. 76-A Kabacan, Poblacion	Brgy. 76-A BHS, Kabacan	1,200,000	Construction of BHS	26-Feb-18	a.	12-May-18		15%	a.	1,140,778.80	Philconst Development Corporation		On-going construction; under contract time suspension due to private service line drop traversing the hf
							b.				b.				




HFEP							Contract End		Actual Date		Contract			Total Cost	
CY	District	Location	Health Facility	ABC	Project Description	Date	a.	Original	of	Status	a.	Original	Contractor	Incurred	Remarks
2017						Started	b.	Revised	Completion		b.	Revised		To Date	
2017	District 1	Brgy. 76-A SIR, Poblacion	Brgy. 76-A BHS, SIR	1,200,000	Construction of BHS	12-Oct-18	a.	26-Dec-18		40%	a.	1,049,947.84	LINC Probuilders Inc.	431,607.09	On-going construction
							b.				b.				
2017	District 1	Pelayo, Camus Streets, Poblacion	Teen Center at People's Park	2,800,000	Construction of Teen Center		a.				a.	2,298,246.45	Heavy John Engineering Consultancy	344,736.97	City Resolution has just been approved & signed. To be started
							b.				b.				
2017	District 1	Kasilak, Brgy. 76-A, Poblacion	Kasilak BHS	800,000	Completion of BHS	14-Feb-18	a.	14-Apr-18	13-Apr-18	100%	a.	699,982.58	Heavy John Engineering Consultancy	699,982.58	Completed and Functional
							b.				b.				
2017	District 1	Talomo Proper	Talomo Cemento BHS	400,000	Completion of BHS	19-Mar-18	a.	1-Jun-18		92%	a.	383,365.50	Philconst Development Corporation	224,487.40	On-going construction
							b.	11-Jun-18			b.				
2017	District 1	NHA Relocation, Talomo	Talomo NHA Relocation BHS	1,200,000	Construction of BHS	8-Feb-18	a.	24-Apr-18		90%	a.	1,088,000.00	Philconst Development Corporation	444,003.52	On-going construction. For final inspection
							b.	4-May-18			b.				
2017	District 1	Royal Valley, Talomo	Talomo Royal Valley BHS	2,200,000	Construction of BHS	26-Feb-18	a.	26-Jun-18	2-Jul-18	100%	a.	1,799,342.34	Heavy John Engineering Consultancy	1,799,342.34	Completed and Functional
							b.	1-Jul-18			b.				
2017	District 2	Agdao	Centro Health Center	2,500,000	Construction of Teen Center	7-May-18	a.	3-Sep-18		45%	a.	2,097,844.88	Philconst Development Corporation	579,136.97	Project under suspension. With change of plan and project site
							b.				b.				
2017	District 2	Buhangin	Anglionto Health Center	1,500,000	Construction of Health Center	12-Jan-18	a.	12-Apr-18		90%	a.	1,258,500.00	Philconst Development Corporation	795,816.31	On-going construction
							b.				b.				
2017	District 2	Buhangin	Callawa Health Center	1,000,000	Completion of Health Center	23-Feb-18	a.	4-Apr-18	23-Aug-18	100%	a.	968,314.61	EGCG Builders and Supply	968,314.61	Completed and Functional
							b.				b.				
2017	District 2	Buhangin	Mandug Health Center	3,000,000	Upgrading Works of Health Center	26-Feb-18	a.	16-Jul-18	20-Dec-18	100%	a.	2,508,528.96	ARN Builders & Supply	2,257,676.06	Completion and turn-over of documents on process
							b.	16-Aug-18			b.				



HFEP							Contract End		Actual Date		Contract			Total Cost	
CY	District	Location	Health Facility	ABC	Project Description	Date	a.	Original	of	Status	a.	Original	Contractor	Incurred	Remarks
2017						Started	b.	Revised	Completion		b.	Revised		To Date	
2017	District 2	Bunawan	Mahayag Health Center	500,000	Repair/Renovation of Health Center	29-Mar-18	a.	8-May-18	8-May-18	100%	a.	409,467.36	Philconst Development Corporation	409,467.36	Completed and Functional
							b.				b.				
2017	District 2	National Highway, Sasa	Sasa Health Center, Brgy. Sasa	1,000,000	Repair/Renovation of Health Center	26-Mar-18	a.	4-Jun-18		15%	a.	887,695.57	Philconst Development Corporation	133,154.34	On-going construction; incurred delay waiting for end-user to vacate the facility
							b.				b.				
2017	District 2	Brgy. Hizon, Sasa	Sasa District Health Center	10,000,000	Construction of Health Center	28-Jan-18	a.	27-Jul-18		65%	a.	8,782,146.75	Ritztok Construction & Supply	4,634,602.64	On-going construction
							b.				b.				
2017	District 2	Tibungco	Tibungco Lying-in Clinic	1,000,000	Repair/Renovation of Health Center	1-Feb-18	a.	2-Apr-18		85%	a.	939,943.57	Mark Anthony Construction & Supply	422,974.61	On-going construction
							b.				b.				
2017	District 3	Calinan	Purok 6 Tamayong BHS	2,000,000	Construction of BHS	5-Feb-18	a.	5-Jun-18	29-Nov-18	100%	a.	1,704,531.31	Philconst Development Corporation	1,534,078.18	Completed and Functional
							b.	5-Oct-18			b.				
# OF PROJECTS		44	TOTAL AMOUNT		73,300,000							65,701,452.88	45,605,602.29		

Prepared by:   
**DIVINA B. SONIDO, CE, MBA**  
 Regional Civil Engineer

Reviewed by:   
**RAQUEL D. MONTEJO, MD, MCH**  
 OIC-Chief, Local Health Support Division

Approved by:   
**ANNABELLE P. YUMANG, MD, MCH**  
 Regional Director