



Department of Health
REGIONAL HEALTH OFFICE XI
Davao City



INFRA PROJECTS MONTHLY STATUS REPORT as of DECEMBER 28, 2018
Regular HFEP 2018 (Php 732,475,000)

LGU	BHS	RHU	HOSP	OTHER
DO	12	2	5	0
CV	19	0	4	0
DdN	27	0	3	0
DS	7	0	2	0
Docc	8	0	3	0
DC	15	2	1	6
TOTAL = 116	88	4	18	6

PLANNING	PRE-PROCUREMENT	PROCURED	ON-GOING	COMPLETED
3	19	45	32	17
2.65%	16.81%	39.82%	28.32%	15.04%

HFEP CY	District	Location	Health Facility	ABC	Project Description	Date Started	Contract End		Actual Date of Completion	Status	Contract		Contractor	Total Cost Incurred To Date	Remarks
							a. Original	b. Revised			a. Original	b. Revised			
8	Davao Oriental	19		103,800,000							8,255,853.51		21,646,839.44		
2016	District 1	Caraga	San Luis BHS	800,000	Completion of BHS		a.				a.			Not implementable; the existing BHS is located within hazard zone	
							b.				b.				
2016	District 1	Caraga	San Luis BHS	1,700,000	Construction of BHS	27-Jun-18	a.	5-Oct-18			a.	1,600,008.65	EGCG Builders and Supply	Under suspension due to road right of way	
							b.				b.				
2018	District 1	Cateel	Abejod BHS	1,700,000	Construction of BHS	8-Aug-18	a.	16-Nov-18		98%	a.	1,538,147.71	BQPC Corporation	On-going rectification of minor work deficiencies	
							b.				b.				
2018	District 1	Cateel	DOPH-Cateel	8,000,000	Construction of Laundry-linen Bldg. and covered walkways; Completion Works on Main Hospital Bldg and Electrical Main System		a.				a.			1,600,000.00	For Award; contract documents on process (PLGU Implementation)
							b.				b.				
2018	District 1	Manay	Lambog BHS	1,700,000	Construction of BHS		a.				a.				Not implementable; No site for the construction of project
							b.				b.				
2018	District 1	Manay	DOPH-Manay	8,000,000	Completion of Standby Power Supply System; Provision of Automatic Sprinkler Fire Protection System; Repair of Admin Bldg. and Installation of Water Supply Treatment System		a.				a.			1,600,000.00	For Award; contract documents on process (PLGU Implementation)
							b.				b.				
2018	District 1	Tarragona	Maganda BHS	1,700,000	Construction of Birthing Facility		a.				a.	1,539,595.18	Heavy John Engineering Consultancy	Awarded; contract documents on process	