



Department of Health
REGIONAL HEALTH OFFICE XI
Davao City



INFRA PROJECTS MONTHLY STATUS REPORT as of DECEMBER 28, 2018
Typhoon Pablo Rehabilitation Program (Php 34,850,000)

LGU	BHS	RHU	HOSP	OTHER
DO	14	0	0	0
CV	23	3	0	0
TOTAL	37	3	0	0

PLANNING	PRE-PROCUREMENT	PROCURED	ON-GOING	COMPLETED
0	0	0	3	37
-	-	0.00%	7.50%	92.50%

HFEP CY	District	Location	Health Facility	ABC	Project Description	Date Started	a. b.	Contract End	Actual Date of Completion	Status	a. b.	Contract	Contractor	Total Cost	Remarks
								Original Revised				Original Revised		Incurred To Date	
	Davao Oriental	14		11,750,000								10,974,115.67		10,970,967.57	
2016 (TPablo)	District 1	Tarragona	Poblacion BHS	500,000	Repair/Renovation of Poblacion BHS	21-Sep-17	a. b.	20-Nov-17	13-Jun-18	100%	a. b.	464,250.86	BQPC Corporation	464,250.86	Completed and Functional
2016 (TPablo)	District 2	Banaybanay	Maputi BHS	500,000	Repair/Renovation of Maputi BHS	25-Feb-17	a. b.	26-Apr-17 16-May-17	8-May-17	100%	a. b.	460,193.60	BQPC Corporation	460,193.60	Completed and Functional
2016 (TPablo)	District 2	Banaybanay	Calubihan BHS	500,000	Repair/Renovation of Calubihan BHS	25-Feb-17	a. b.	26-Apr-17 16-May-17	27-Apr-17	100%	a. b.	460,321.97 500,000.00	BQPC Corporation	500,000.00	Completed and Functional
2016 (TPablo)	District 2	Banaybanay	Mogbongcogon BHS	500,000	Repair/Renovation of Mogbongcogon BHS	8-Nov-17	a. b.	7-Jan-18 16-Feb-18	13-Apr-18	100%	a. b.	491,051.96	Matt Glass/Aluminum/Const. Supply	491,051.96	Completed and Functional
2016 (TPablo)	District 2	Gov. Generoso	Nangan BHS	2,400,000	Construction of BHS with birthing facility	18-Sep-17	a. b.	16-Jan-18 31-Jan-18	7-May-18	100%	a. b.	2,077,385.66 2,180,666.52	Matt Glass/Aluminum/Const. Supply	2,180,666.52	Completed and Functional
2016 (TPablo)	District 2	Gov. Generoso	Oregon BHS	500,000	Repair/Renovation of Oregon BHS	27-Oct-17	a. b.	24-Feb-18	6-May-17	100%	a. b.	489,380.72	BQPC Corporation	440,442.65	Completed and Functional
2016 (TPablo)	District 2	Lupon	Mahayahay BHS	500,000	Repair/Renovation of Mahayahay BHS	5-Mar-17	a. b.	4-May-17	6-May-17	100%	a. b.	489,031.93 500,000.00	Mark Anthony Construction & Supply	500,000.00	Completed and Functional
2016 (TPablo)	District 2	Lupon	Calapagan Lying-In	2,250,000	Rehabilitation & Upgrading of Calapagan BHS with Birthing Facility	12-Dec-17	a. b.	11-Apr-18 31-May-18	23-Nov-18	100%	a. b.	1,998,000.00 2,197,597.42	Kanaway Builders Corp.	1,977,837.68	Completed and Functional
2016 (TPablo)	District 2	Lupon	Maragatas BHS	500,000	Repair/Renovation of Maragatas BHS	8-Sep-17	a. b.	7-Nov-17	1-Dec-17	100%	a. b.	449,666.12 494,483.77	Matt Glass/Aluminum/Const. Supply and Allied Services	494,483.77	Completed and Functional