



Department of Health
REGIONAL HEALTH OFFICE XI
Davao City



INFRA PROJECTS MONTHLY STATUS REPORT as of DECEMBER 28, 2018
Regular HFEP 2017 Comprehensive Release (PhP 214,397,000)

LGU	BHS	RHU	HOSP	OTHER
DO	0	0	3	0
CV	0	1	3	0
DdN	0	1	2	1
DS	0	0	2	0
DoCC	0	0	0	0
DC	1	2	1	1
TOTAL = 18	1	4	11	2

PLANNING	PRE-PROCUREMENT	PROCURED	ON-GOING	COMPLETED
0	0	1	12	5
0.00%	0.00%	5.56%	66.67%	27.78%

HFEP CY 2017	District	Location	Health Facility	ABC	Project Description	Date Started	Contract End		Actual Date of Completion	Status	Contract		Contractor	Total Cost Incurred To Date	Remarks	
							a. Original	b. Revised			a. Original	b. Revised				
51,248,241.78													13,141,781.68			
Davao Oriental 3 57,500,000																
2017	District 1	Manay	DOPH - Manay	14,500,000	Rehabilitation and Expansion of 2-storey Admin Bldg. and Upgrading of Main Electrical Power Supply System	12-Apr-18	a.	9-Oct-18		50.00%	a.	12,941,300.46	BQPC Corporation		On-going construction; Waiting for DORECO's approval for the main power supply	
							b.				b.					
2017	District 2	Lupon	DOPH - Lupon	28,000,000	Completion of Existing hospital building upgrade and construction of new support service building	11-Apr-18	a.	5-Feb-19		15.00%	a.	24,895,665.43	Golden Vido Builder & Supply	3,734,348.81	Contract time extension: delayed completion of the new WARD Bldg undertaken by DPWH District 2 since there is a need to transfer the nursing services prior the demolition and rehabilitation of the Middle Ward Bldg.	
							b.	7-May-19			b.					
2017	District 2	Gov. Generoso	DOPH - Gov. Generoso	15,000,000	Completion of Front Hospital Building, Construction of Ward and Watcher's Utility Building	9-Nov-17	a.	8-Apr-18	7-Sep-18	100.00%	a.	13,411,275.89	BDF Construction	9,407,431.87	Completed and functional	
							b.				b.					
Compostela Valley 4 45,200,000													39,615,847.03		16,413,856.60	
2017	District 1	Maragusan	CVPH - Maragusan	8,000,000	Completion Works for the old front hospital bldg. upgrade for out-patient/ancillary/business office and main lobby	9-Dec-17	a.	8-Apr-18	11-Sep-18	100.00%	a.	7,233,777.16	Mark Anthony Construction & Supply	7,233,777.16	Completed and functional	
							b.				b.					
2017	District 1	Monkayo	Monkayo RHU	4,000,000	Rehabilitation of Existing RHU	9-Mar-18	a.	6-Jul-18		15.00%	a.	3,468,500.00	Kanaway Builders Corporation		On-going construction	
							b.				b.					
2017	District 1	Pantukan	CVPH - Pantukan	25,200,000	Completion of New Ward Building and construction of Admin Bldg. including connecting corridors and lobbies	17-Jan-18	a.	13-Sep-18		68.00%	a.	21,953,747.23	R.R. Seismundo Construction & Supply	6,525,410.29	On-going construction	
							b.	9-Dec-18			b.					