



Department of Health
REGIONAL HEALTH OFFICE - XI
Davao City
Trunk lines No: (082) 305-1903/1904/1906/227-4073
Fax No. (082) 221-6320
Email: davao@doh.gov.ph



INFRA PROJECTS QUARTERLY STATUS REPORT as of DECEMBER 28, 2018
FUNDED UNDER HSPSP 2 - EUROPEAN UNION AND SPANISH GRANT PROGRAM

Year	Location	Health	Project Description	Fund Source	Allocation	Contract Time		Date of Completion, Turn-over and Acceptance	% Accomplishment	act Cost		Contractor	Total Cost Incurred To Date	Remarks
						Date Started	a. Original b. Revised			a. Original b. Revised				
	Davao del Norte													
2014	Tagum City	BHS Apokon BF	Construction of Birthing Facility	EU Grant	2,000,000	7-Aug-14	a. 4-Nov-15 b. 9-Mar-16	9-Mar-16	100%	a. 1,779,535.76 b. 1,932,723.87	Danimerh Construction & Supply	1,932,723.87	Completed and functional	
	Davao del Sur													
2013	Dawis, Digos City	BHS Dawis	Construction of BHS with Birthing room	EU Grant	2,000,000	5-Mar-15	a. 2-Jul-15 b. 21-Aug-15	20-Aug-15	100%	a. 1,687,271.07 b. 1,855,998.07	JB Lazan Const & Supply Inc	1,855,998.07	Completed and Functional	
2013	Darong, Sta Cruz	BHS Darong	Construction of BHS with Birthing room	EU Grant	2,000,000	2-May-15	a. 30-Aug-15 b. 18-Sep-15	15-Sep-15	100%	a. 1,729,238.11 b. 1,902,161.92	South Ironrock Corporation	1,902,161.92	Completed; application for electrical power supply is on process c/o Barangay LGU.	
	Compostela Valley													
2014	Mawab	BHS - Bawani	Construction of BHS	EU Grant	1,000,000	1-Mar-15	a. 14-May-15 b. 20-Jun-15	9-Sept-15	100%	a. 880,000.83 b. 968,000.91	Five Massive Infra and Supply Corp	968,000.91	Completed and functional	
2014	Mawab	BHS - Tuboran	Construction of BHS	EU Grant	1,000,000	1-Mar-15	a. 14-May-15 b. 8-Jun-15	9-Sept-15	100%	a. 870,160.24 b. 957,176.26	Five Massive Infra and Supply Corp	957,176.26	Completed and functional	
	Davao City													
2014	Matina Aplaya	BHS Matina Aplaya	Upgrading/Renovation of existing health center building	EU Grant	750,000	17-Jan-15	a. 2-Apr-15 b. 17-Apr-15	8-Sep-15	100%	a. 664,099.03 b. 730,508.44	Dellosa Design Build Services	730,508.44	Completed and Functional	
2014	Talomo South (Puan)	Talomo South (Puan) HC	Completion of upgrading works (Completion of 2nd floor and construction of TB-DOTS Bldg.)	EU Grant	3,000,000	27-Jul-15	a. 25-Oct-15 b. 10-Jul-16	31-Oct-17	100%	a. 2,607,725.13 b. 2,868,497.64	J&S Escuadra Const & Supply	2,868,497.64	Completed and Functional	