



Department of Health
REGIONAL HEALTH OFFICE - XI
Davao City
Trunk lines No: (082) 305-1903/1904/1906/227-4073
Fax No. (082) 221-6320
Email: davao@doh.gov.ph




INFRA PROJECTS QUARTERLY STATUS REPORT as of DECEMBER 28, 2018
FUNDED UNDER HSPSP 2 - EUROPEAN UNION AND SPANISH GRANT PROGRAM

Year	Location	Health	Project Description	Fund Source	Allocation	Contract Time		Date of Completion, Turn-over and Acceptance	% Accomplishment	act Cost		Contractor	Total Cost Incurred To Date	Remarks
						Date Started	a. Original b. Revised			a. Original b. Revised				
	Davao del Norte													
2014	Tagum City	BHS Apokon BF	Construction of Birthing Facility	EU Grant	2,000,000	7-Aug-14	a. 4-Nov-15 b. 9-Mar-16	9-Mar-16	100%	a. 1,779,535.76 b. 1,932,723.87	Danimerh Construction & Supply	1,932,723.87	Completed and functional	
	Davao del Sur													
2013	Dawis, Digos City	BHS Dawis	Construction of BHS with Birthing room	EU Grant	2,000,000	5-Mar-15	a. 2-Jul-15 b. 21-Aug-15	20-Aug-15	100%	a. 1,687,271.07 b. 1,855,998.07	JB Lazan Const & Supply Inc	1,855,998.07	Completed and Functional	
2013	Darong, Sta Cruz	BHS Darong	Construction of BHS with Birthing room	EU Grant	2,000,000	2-May-15	a. 30-Aug-15 b. 18-Sep-15	15-Sep-15	100%	a. 1,729,238.11 b. 1,902,161.92	South Ironrock Corporation	1,902,161.92	Completed; application for electrical power supply is on process c/o Barangay LGU.	
	Compostela Valley													
2014	Mawab	BHS - Bawani	Construction of BHS	EU Grant	1,000,000	1-Mar-15	a. 14-May-15 b. 20-Jun-15	9-Sept-15	100%	a. 880,000.83 b. 968,000.91	Five Massive Infra and Supply Corp	968,000.91	Completed and functional	
2014	Mawab	BHS - Tuboran	Construction of BHS	EU Grant	1,000,000	1-Mar-15	a. 14-May-15 b. 8-Jun-15	9-Sept-15	100%	a. 870,160.24 b. 957,176.26	Five Massive Infra and Supply Corp	957,176.26	Completed and functional	
	Davao City													
2014	Matina Aplaya	BHS Matina Aplaya	Upgrading/Renovation of existing health center building	EU Grant	750,000	17-Jan-15	a. 2-Apr-15 b. 17-Apr-15	8-Sep-15	100%	a. 664,099.03 b. 730,508.44	Dellosa Design Build Services	730,508.44	Completed and Functional	
2014	Talomo South (Puan)	Talomo South (Puan) HC	Completion of upgrading works (Completion of 2nd floor and construction of TB-DOTS Bldg.)	EU Grant	3,000,000	27-Jul-15	a. 25-Oct-15 b. 10-Jul-16	31-Oct-17	100%	a. 2,607,725.13 b. 2,868,497.64	J&S Escuadra Const & Supply	2,868,497.64	Completed and Functional	


Year	Location	Health	Project Description	Fund Source	Allocation	Contract Time			Date of Completion, Turn-over and Acceptance	% Accomplishment	act Cost		Contractor	Total Cost Incurred To Date	Remarks
						Date Started	a. Original	b. Revised			a. Original	b. Revised			
2014	Poblacion	Tomas Claudio HC	Completion/ Renovation Main Bldg and Const of TB-DOTS Clinic	EU Grant	1,500,000	14-Mar-15	a.	12-Jun-15	31-Oct-17	100%	a.	1,183,197.98	RC Melgazo Builders	1,301,416.90	Completed and Functional
							b.	7-Jun-16			b.	1,301,416.90			
2014	Poblacion	Tomas Claudio HC	Construction of TB DOTS and Repair/ Renovation of Main Health Center Building	EU Grant	198483.19 (Unobligated Balance)	4-Aug-16	a.	18-Sep-16	6-Dec-17	100%	a.	198,383.28	RC Melgazo Builders	179,961.52	Completed and Functional
							b.	28-Sep-16			b.				
2014	Bunawan	Bunawan Health Center HC	Completion of 2-storey RHU Bldg with-DOTS Clinic	EU Grant	1,000,000	6-Feb-15	a.	7-May-15	31-Aug-16	100%	a.	843,061.07	JB Lazan Const & Supply	864,944.88	Completed and Functional
							b.	29-Jan-16			b.	864,944.88			
2014	Bunawan	Bunawan Health Center HC	Completion of 2-storey RHU Bldg with-DOTS Clinic	EU Grant	135,055.12	26-May-16	a.	10-Jul-16	31-Aug-16	100%	a.	134,959.44	JB Lazan Const & Supply	134,959.44	Completed and Functional
							b.				b.				
2014	Bajada	PITAH - Davao	Construction/Expansion for dormitory	EU Grant	2,500,000	16-Mar-15	a.	13-Jul-15	31-Mar-17	100%	a.	2,142,448.28	RR Seismundo Const. & Supply	2,349,303.07	Completed and Functional
							b.	19-Nov-16			b.	2,349,303.07			
2014	Bajada	Regional Drinking Water Testing Laboratory	Construction of 2-storey Laboratory Bldg	EU Grant	6,000,000	26-May-15	a.	22-Sep-16	12-Oct-18	100%	a.	5,896,342.80	Royal Summit Development Corporation	5,896,342.80	Completed per contract, further finishing works is funded under 2018 sub-allotment.
							b.	20-Jun-18			b.				
	Davao del Sur														
2013	Matanao	RHU - Matanao BF	Construction of BHS with Birthing room and halfway house	AECID Grant	3,000,000	28-Jan-15	a.	30-May-15	4-Jun-15	100%	a.	2,903,690.55	E.P. Manantan Construction & Supply Corp.	3,000,000.00	Completed and Functional
							b.	22-Jun-15			b.	3,000,000.00			
	Davao Oriental														
2014	Boston	RHU Boston BF Halfway House	Construction of Halfway house	AECID Grant	1,500,000	23-Feb-15	a.	5-May-15	27-Apr-15	100%	a.	1,475,730.30	Davao Livestrong Builders Corp.	1,494,131.10	Completed and Functional
							b.				b.	1,494,131.10			
2014	Caraga	BHS San Antonio	Construction of BHS with Birthing facility	AECID Grant	2,800,000	22-Sep-14	a.	6-Nov-2014	2-Mar-16	100%	a.	2,692,162.74	J&S Escuadra Const & Supply	2,749,990.73	Completed and functional
							b.	2-Mar-16			b.	2,749,990.73			
	Compostela Valley														
2014	Compostela	BHS - Ngan	Construction of BHS	AECID Grant	1,500,000	1-Mar-15	a.	29-May-15	9-Sept-15	100%	a.	1,469,484.52	Five Massive Infra and Supply Corp	1,500,000.00	Completed and Functional
							b.	16-Jul-15			b.	1,500,000.00			

Year	Location	Health	Project Description	Fund Source	Allocation	Contract Time		Date of Completion, Turn-over and Acceptance	% Accomplishment	act Cost		Contractor	Total Cost Incurred To Date	Remarks
						Date Started	a. Original b. Revised			a. Original b. Revised				
2014	Montevista	BHS - Camansi,	Repair / Renovation of BHS (with Birthing Area)	AECID Grant	2,000,000	7-Jan-15	a. 26-Apr-15	10-Jul-15	100%	a. 1,758,373.34		RR Seismundo Const & Supply	1,934,210.67	Completed and Functional
							b. 26-May-15			b. 1,934,210.67				
2014	Maragusan	BHS - Paloc	Repair / Renovation of BHS (with Birthing Area)	AECID Grant	2,000,000	18-Jan-15	a. 7-May-15	27-Oct-15	100%	a. 1,768,429.68		R. Semilla Const & Marketing	1,945,272.65	Completed and Functional
							b. 7-Jul-15			b. 1,945,272.65				
2014	New Bataan	BHS - Magsaysay	Repair / Renovation of BHS (with Birthing Area)	AECID Grant	2,000,000	7-Jan-15	a. 26-Apr-15	11-Jul-15	100%	a. 1,845,598.80		RR Seismundo Const & Supply	2,000,000.00	Completed and Functional
							b. 26-May-15			b. 2,000,000.00				
2014	Mabini	BHS - Pindasan	Construction of BHS	AECID Grant	1,500,000	5-Mar-15	a. 2-Jun-15	18-Mar-16	100%	a. 1,398,582.77		Escuadra Construction	1,500,000.00	Completed and Functional
							b. 2-Jul-15			b. 1,500,000.00				
2014	Maco	BHS - Binuangan	Construction of BHS	AECID Grant	1,500,000	24-Dec-14	a. 23-Mar-15	11-Sept-15	100%	a. 1,373,690.55		Digos Constrak Corp	1,500,000.00	Completed and Functional
							b. 12-Apr-15			b. 1,500,000.00				


Prepared by:


DIVINA B. SONIDO, CE, MBA
 Regional Civil Engineer

Reviewed by:


RAQUEL D. MONTEJO, MD, MCH
 OIC Chief, Local Health Support Division

Approved by:


ANNABELLE P. YUMANG, MD, MCH
 Regional Director